



Safe & Sound Bridge Improvement Program

PROGRESS TO DATE, 12/31/10



District 1 (Northwest)

Counties	Andrew	Atchison	Buchanan	Caldwell	Clinton	Daviess	DeKalb	Gentry	Harrison	Holt	Nodaway	Worth	TOTALS
MDBB on program	3	2	3	5	2	5	9	3	5	0	7	0	44
DB on program	6	12	10	4	3	10	6	8	20	13	14	5	111
TOTAL ON PROGRAM	9	14	13	9	5	15	15	11	25	13	21	5	155
2009 MDBB complete	1	2	3	0	0	1	3	1	2	0	3	0	16
2009 DB complete	0	0	1	0	0	0	0	0	0	0	0	0	1
2010 MDBB complete	2	0	0	3	0	0	3	0	3	0	2	0	13
2010 DB complete	2	0	0	0	0	0	0	2	17	0	2	0	23
TOTAL COMPLETE	5	2	4	3	0	1	6	3	22	0	7	0	53

District 2 (North Central)

Counties	Adair	Carroll	Chariton	Grundy	Howard	Linn	Livingston	Macon	Mercer	Putnam	Randolph	Saline	Schuyler	Sullivan	TOTALS
MDBB on program	2	1	0	0	1	0	0	1	0	1	0	8	2	0	16
DB on program	7	12	2	2	1	2	2	5	1	4	1	9	3	8	59
TOTAL ON PROGRAM	9	13	2	2	2	2	2	6	1	5	1	17	5	8	75
2009 MDBB complete	2	1	0	0	1	0	0	0	0	0	0	5	2	0	11
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	0	0	0	0	0	1	0	1	0	1	0	0	3
2010 DB complete	3	10	0	2	0	2	2	0	1	4	0	3	0	6	33
TOTAL COMPLETE	5	11	0	2	1	2	2	1	1	5	0	9	2	6	47

District 3 (Northeast)

Counties	Audrain	Clark	Knox	Lewis	Lincoln	Marion	Monroe	Montgomery	Pike	Ralls	Scotland	Shelby	Warren	TOTALS
MDBB on program	2	2	1	1	3	3	3	2	2	3	3	1	0	26
DB on program	6	6	5	2	5	4	2	2	10	4	1	4	2	53
TOTAL ON PROGRAM	8	8	6	3	8	7	5	4	12	7	4	5	2	79
2009 MDBB complete	1	0	1	1	2	0	1	2	1	1	1	0	0	11
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	2	0	0	0	2	0	0	0	0	1	0	0	5
2010 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0
TOTAL COMPLETE	1	2	1	1	2	2	1	2	1	1	2	0	0	16

District 4 (Kansas City Area)

<u>Counties</u>	<u>Cass</u>	<u>Clay</u>	<u>Henry</u>	<u>Jackson</u>	<u>Johnson</u>	<u>Lafayette</u>	<u>Platte</u>	<u>Ray</u>	<u>TOTALS</u>
MDBB on program	8	4	12	6	3	4	4	2	43
DB on program	11	6	13	7	16	18	11	20	102
TOTAL ON PROGRAM	19	10	25	13	19	22	15	22	145
2009 MDBB complete	4	1	1	0	2	0	3	1	12
2009 DB complete	0	0	0	0	0	0	1	0	1
2010 MDBB complete	0	1	5	1	0	0	0	1	8
2010 DB complete	0	4	0	2	2	6	10	7	31
TOTAL COMPLETE	4	6	6	3	4	6	14	9	52

District 5 (Central)

<u>Counties</u>	<u>Benton</u>	<u>Boone</u>	<u>Callaway</u>	<u>Camden</u>	<u>Cole</u>	<u>Cooper</u>	<u>Gasconade</u>	<u>Maries</u>	<u>Miller</u>	<u>Moniteau</u>	<u>Morgan</u>	<u>Osage</u>	<u>Pettis</u>	<u>TOTALS</u>
MDBB on program	1	4	8	0	1	5	0	0	1	1	3	0	7	31
DB on program	1	8	5	7	2	3	2	6	3	1	3	3	15	59
TOTAL ON PROGRAM	2	12	13	7	3	8	2	6	4	2	6	3	22	90
2009 MDBB complete	1	1	5	0	1	5	0	0	1	1	2	0	4	21
2009 DB complete	0	0	0	0	0	0	0	1	0	0	0	0	0	1
2010 MDBB complete	0	3	1	0	0	0	0	0	0	0	1	0	3	8
2010 DB complete	1	4	2	2	1	2	0	0	0	0	1	0	12	25
TOTAL COMPLETE	2	8	8	2	2	7	0	1	1	1	4	0	19	55

District 6 (St. Louis Area)

<u>Counties</u>	<u>Franklin</u>	<u>Jefferson</u>	<u>St. Charles</u>	<u>St. Louis</u>	<u>TOTALS</u>
MDBB on program	5	9	1	1	16
DB on program	0	2	0	4	6
TOTAL ON PROGRAM	5	11	1	5	22
2009 MDBB complete	3	5	0	0	8
2009 DB complete	0	0	0	1	1
2010 MDBB complete	2	2	0	0	4
2010 DB complete	0	0	0	0	0
TOTAL COMPLETE	5	7	0	1	13

District 7 (Southwest)

<u>Counties</u>	<u>Barry</u>	<u>Barton</u>	<u>Bates</u>	<u>Cedar</u>	<u>Dade</u>	<u>Jasper</u>	<u>Lawrence</u>	<u>McDonald</u>	<u>Newton</u>	<u>St. Clair</u>	<u>Vernon</u>	<u>TOTALS</u>
MDBB on program	0	3	5	0	5	4	1	1	1	3	10	33
DB on program	1	5	3	7	4	6	4	1	5	3	1	40
TOTAL ON PROGRAM	1	8	8	7	9	10	5	2	6	6	11	73
2009 MDBB complete	0	0	1	0	4	1	0	0	1	1	2	10
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	1	0	1	1	0	0	0	2	3	8
2010 DB complete	0	0	0	3	0	1	1	0	1	2	1	9
TOTAL COMPLETE	0	0	2	3	5	3	1	0	2	5	6	27

District 8 (Springfield Area)

<u>Counties</u>	<u>Christian</u>	<u>Dallas</u>	<u>Douglas</u>	<u>Greene</u>	<u>Hickory</u>	<u>Laclede</u>	<u>Ozark</u>	<u>Polk</u>	<u>Stone</u>	<u>Taney</u>	<u>Webster</u>	<u>Wright</u>	<u>TOTALS</u>
MDBB on program	0	1	0	2	0	1	0	3	0	0	0	0	7
DB on program	1	2	6	3	4	4	2	4	1	3	1	2	33
TOTAL ON PROGRAM	1	3	6	5	4	5	2	7	1	3	1	2	40
2009 MDBB complete	0	1	0	0	0	0	0	1	0	0	0	0	2
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	0	2	0	1	0	0	0	0	0	0	3
2010 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0
TOTAL COMPLETE	0	1	0	2	0	1	0	1	0	0	0	0	5

District 9 (South Central)

<u>Counties</u>	<u>Carter</u>	<u>Crawford</u>	<u>Dent</u>	<u>Howell</u>	<u>Iron</u>	<u>Oregon</u>	<u>Phelps</u>	<u>Pulaski</u>	<u>Reynolds</u>	<u>Ripley</u>	<u>Shannon</u>	<u>Texas</u>	<u>Washington</u>	<u>TOTALS</u>
MDBB on program	0	1	0	1	1	1	2	0	1	0	0	3	3	13
DB on program	1	3	3	1	1	1	2	1	2	3	2	1	2	23
TOTAL ON PROGRAM	1	4	3	2	2	2	4	1	3	3	2	4	5	36
2009 MDBB complete	0	1	0	1	1	1	2	0	1	0	0	0	3	10
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	0	0	0	0	0	0	0	0	0	3	0	3
2010 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0
TOTAL COMPLETE	0	1	0	1	1	1	2	0	1	0	0	3	3	13

District 10 (Southeast)															
Counties	Bollinger	Butler	Cape Girardeau	Dunklin	Madison	Mississippi	New Madrid	Pemiscot	Perry	Scott	St. Francois	Ste. Genevieve	Stoddard	Wayne	TOTALS
MDBB on program	1	1	1	0	0	1	3	0	2	0	5	2	3	0	19
DB on program	1	2	9	3	3	6	4	2	1	13	0	1	22	1	68
TOTAL ON PROGRAM	2	3	10	3	3	7	7	2	3	13	5	3	25	1	87
2009 MDBB complete	1	1	1	0	0	0	3	0	1	0	4	1	2	0	14
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	0	0	0	1	0	0	1	0	1	0	1	0	4
2010 DB complete	1	0	1	2	0	6	1	0	0	6	0	0	14	0	31
TOTAL COMPLETE	2	1	2	2	0	7	4	0	2	6	5	1	17	0	49

TOTAL DB COMPLETE	156	DB = Design-build (new bridge)
TOTAL MDBB COMPLETE	174	MDBB = Modified Design-Bid-Build (rehabilitated or new bridge)
TOTAL BRIDGES	330	Commitment met

COUNTIES WHERE WORK IS COMPLETE:	D1 -	
	D2 -	Grundy, Linn, Livingston, Mercer, Putnam
	D3 -	
	D4 -	
	D5 -	Benton
	D6 -	Franklin
	D7 -	
	D8 -	
	D9 -	
	D10 -	Bollinger, Mississippi, St. Francois